

RECEIVED 05 APR 2017  
Date: 3/4/17

**Part I**

No. .... 0-157/AE-II DUSIB/C-7/2016-17.....

Sub: Testing of Stone Aggregate ..... for Grading/Impact test.

1. Name of work: - E.I.U.S

Sub Head :-Providing and Laying CC Pavement and improvement of drainage system in lanes of JJ cluster near laxmi mandir Lal Bagh Azadpur Project ID 000007167)

Acceptance No. WU6031/90/PG/EE-C-7/2016-17/D-74 DATE:-18/01/2017

2. Detail from where sample is collected: AT SITE
3. Name of Circle/Division: Circle-III, C-7
4. Name of Junior Engineer: Sh. TARUN GAUR
5. Name of Assistant Engineer: Sh. R.D.PASSI
6. Name of Executive Engineer: Sh. K.B.SHARMA
7. Name of Contractor/Agency: M/s JAMAL AKHTAR
8. Name of Officer collection sample : Sh.R.D.PASSI
9. Date of collection: .... 3/4/17 .....
10. Size and description of sample: .....
11. Quantity of sample sent for testing: .... 1/2 cuft .....

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample (S) marked..... has/have been taken in my presence which represent 300 cuft quantity of work/supply made at site/store.

Signature of JE  
In-charge of work

Signature of Contractor

Signature of Officer  
taking sample (EE/AE)

**Part II**

**TEST REPORT**

No. SE (QC)/AE (Lab)/2017/D- 0013

Date : 06/04/17

Test No. 0018 Date 5.4.17

Date of Receipt: 5.4.17

Date of Testing: 5.4.17

(A) GRADING/SIEVE ANALYSIS : Weight of sample tested: 2000 gm

S. No.	Sieve Size	Weight retained in (gms)	%age Retained	wt	Cumulative %age retained	%age passing	Reqd. %age passing as per specs.
1.	40mm	0.0	0.00		0.00	100.00	100
2.	20 "	64	3.20		3.20	96.80	95-100
3.	10 "	1398	69.90		73.10	26.90	25-55
4.	4.75 "	427	21.35		94.45	5.55	0-5
5.	Pan	111	5.55		100.00	0.00	ACCEPTABLE

**(B) IMPACT TEST**

**DT. OF TESTING**

Acceptable -

S. No.	Total Wt. of sample (W1) (gms)	Wt. Of fines passing 2.36mm IS Sieve (w2) (in gms)	%ag impact value W2/W1x100	Average impact value %age
1.				
2.				

- NOT ASKED FOR -

Only testing has been conducted in this laboratory, the samples have been collected and handed over by the field staff of the concerned division.

Copy to:

1. EE/C-7

2. OIC

Assistant Engineer (QC) Lab.  
DUSIB, Vikas Kutir, ITO

Assistant Engineer (QC)  
Vikas Urban Shelter Improvement Project  
Govt. of N.C.T., of Delhi  
ITO, New Delhi-110042