

To,

The Assistant Engineer (QC)
Quality Control Lab, DUSIB
Vikas Kutir, ITO, New Delhi

R-3009

2916

Part I

No. M.T./AC-39/AE-2/C-10/2017-18/D-138 Date: 19.03.2018

Sub: Testing of Coarse sand for particle size distribution.


20 MAR 2018

W.O.No.: 11 /EEC-10/DUSIB/17-18/D-2293 dated 12.02.2018

- 1 Name of Work: Pay & Use (JSC)
- 2 Sub.Head: Replacement of FRP door at Jan Suvidha Complex at Sangam Colony, Pandav Nagar and P/F water Connection in Individual cubical at Prefab JSC at Gas Godown, Toda Pur, Ratan Puri Chowk and replacement of Cistern at JSC Block Y, Loha Mandi in AC-39 (PID 10064)
- 3 Detail from where sample is collected: Site.....
- 4 Name of Circle/Division: . Circle-4, C-10.....
- 5 Name of Junior Engineer:N/A.....
- 6 Name of Assistant Engineer: ...Ashwani Kumar.....
- 7 Name of Executive Engineer: ...Sh. Shyam Singh.....
- 8 Name of Contractor/Agency: M/S Ravinder Kumar Gupta
- 9 Name of Officer collecting sample: ...Ashwani Kumar.....
- 10 Date of collection: 22.02.2018 18.03.2018...
- 11 Size and description of sample:Gr. III.....
- 12 Quantity of sample sent for testing:1/2 bag.....

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample (S) marked Sign by A.E... has/have been taken in my presence which represent..... quantity of work/supply made at site/store.


Signature of Contractor


Signature of Officer
taking sample (EE/AE)

Part II

TEST REPORT

No. SE (QC)/AE (Lab)/2018/D- 3360

Date : 20/03/18

Test No. 3009 Date 20.3.18

Date of Receipt 20/3/18

Date of Testing 20/3/18

(B) GRADING

Weight of sample tested: 500 gm

S. No.	Sieve Size	Weight retained in (gms)	%age Retained	wt	Cumulative %age retained	%age passing	Reqd. %age passing as per specs.
1.	10mm	0 gm	0.00		0.00	100.00	100
2.	4.75mm	0 "	0.00		0.00	100.00	90-100
3.	2.36mm	52 "	10.40		10.40	89.60	85-100
4.	1.18mm	48 "	9.60		20.00	80.00	75-100
5.	600micron	72 "	14.40		34.40	65.60	60-79
6.	300micron	222 "	44.40		78.80	21.20	12-40
7.	150micron	66 "	13.20		92.00	8.00	0-10
8.	Pan	40 "	8.00		100.00	0.00	-


ACCEPTABLE

Only testing has been conducted in this laboratory, the samples have been collected and handed over by the filed staff of the concerned division.

Copy to:

5. E.E./C-10

2.


Assistant Engineer (QC) Lab.
DUSIB, Vikas Kutir, ITO

Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02