3694

To.

The Assistant Engineer (QC) Quality Control Lab, DUSIB Vikas Kurtir, ITO, New Delhi RND-098 Levern on 10/8/18

Date: 09.08.2018

Part-I

Dispatch No. D-377/A.E-II/EEC-10/DUSIB/2018-19

Sub: Testing of Water for Construction Purpose.

A.L No.: WB/4321/PG/EEC-10/DUS1B/2016-17/D-1018 Date: 08.02.2017

1 Name of Work: Structural Improvement & Rehabiltaion of Katra Dwellers

Sub Head : Structural Improvement of Katra No. 3544/VII Ktra Babar Beigh, Lal

Quan, Ballimaran in AC-22 .(Project ID 000007792)

2 Details from where sample is collected:

Site as above

3 Name of Circle /Division:

IV/C-10

4 Name Of Junior Engineer:

N.A.

5 Name Of Assistant Engineer:

Sh. Virendra Singh

6 Name Of Executive Engineer:

Sh. Shyam Singh

7 Name Of Contractor / Agency:

M/s Jamal Akhtar

8 Name Of Officer Collecting Sample:

Sh. Virendra Singh

9 Date of Collection:

10 Date of Handing over the sample:

9/0/18

11 Quantity of sample sent for testing:

1918118 onelly

Specimen relating to work mentioned above is/are sent for testing. It is certified that the Quantity of works/supply made at site/ store.

Signature of JE Incharge of Work Signature of Contractor

Signature of Officer Taking sample (E/E/AE)

PART-II

TEST REPORT

Date: 14/06/18

No. SE (QC)/AE (Lab)/ 2017-18/D- 69 Test No.: 098

Date: (0,8 18

Date of Reciept: 10,8,18

Date of Testing: 10,8/16

Date of Completion of Testing 10, 8, 18

SI No.	Name of Test Conducted	Test Value	Test Criteria	Remarks
1	Alkilinity to neutralise 100ml sample of Water	7,93ml	0 -25 ml of 0.02N H ₂ SO ₄	
2	Acidity	2.48ml	0-5 ml of0.02N NaOH	
3	Sulphates(SO4) in mg/litre	166,20ml	0-400 mg/litre	
4	Chlorides (Cl2) in Mg/litre In organia	66. 90 yl.	500 mg/ltfor RCCwork & 2000 mg/lt for Conc. Not containing embedded steel	
5	Total Solids in mg/ litre	137.70 yl	0-3000 mg/litre	
	Total Organic matter in mg/ litre	91.9670	0-200 mg/litre	ACCEPTAB
7	pH Value	7.37	Should not be less than 6	100000000000000000000000000000000000000
8.	Total Superded Solal	255-50-Ml	2000 max	

Note:

- 1. Sample of Water Has been Collected & Handed over by the Regustioner.
- only testing has been done in this lab.
- This test report applies only to the sample tested.