The Assistant Engineer (QC) Quality Control Lab., DUSIB

Vikas Kutir, ITO, New Delhi	
Part I	18/17-18 Date: 12/4/17
Dispatch Non 1 Xes Corbus	1811-18 Date: 151115
Sub: Testing of Water for construction purpo	ose. 19411+
A. L. No.47 /WJ-6981/(128)/EE/C-6/AE 1. Name of work: EIUS SH:- Providing and construction of drainage system at subhate the construction of drainage system at subha	C-III/DUSIB/2016-17/D-1082 Dt.:09.11.2016 d laying CC pavement in existing deteriorated lanes and ash camp,NTPC,Badarpur From the Site of work————————————————————————————————————
Signature of Contra	actor Signature of Officer
In charge of work	taking sample (EE/AE)
Part II No. SE (QC)/AE (Let.)/2014/17/D-0143 Test No. 016 Date: 13-4-17 Date of Receipt: 13-4-17	Date: /8/04/17
Date of testing: 12-4-17	Date of completion of testing: 17-4-17

S.No.	Name of the test conducted	Test Value	Acceptable criteria	[D]
1.	Alkalinity to neutralize 100 ml of sample of water	7,92ml	0 – 25 ml of 0.02N H ₂ SO ₄	Remarks
2.	Acidity to neutralize 100 ml of sample of water	1,87ml.	0-5 ml of 0.02N NaOH	
3.	Sulphates (SO ₄) in mg/ litre	88,21 mgs.	0 – 400 mg/litre	
4.	Total Surperded folide.	131.10 mll	2000 maxm	1
5.	Chlorides (Cl ₂) in mg/litre	01.7	500 mg/litre for RCC work	
	Doganic	58.28 yld	& 2000 mg/litre for concrete not	Aufphal
6.	Total solids in mg/litre	143.20mll	containing embedded steel 0 - 3000 mg/litre	(17)
7.	Total O	82.90mg/	0 - 200 mg/litre	EPTABI,
3.	pH Value	7.03	Should not be less than 6.	

Only testing has been conducted in this laboratory. The sample/samples has/have been collected and handed over by the field staff of the concerned division.

Assistant Engineer (QC-Lab) DUSIB, Vikas Kutir,ITO Pelhi Urban Sneller Improvement Board 30v. of V.C.T. of Delhi ITC, New Dellhi-02

Copy to:1. & & | C - 6
2.