The Assistant Engineer (QC)
Quality Control Lab, DUSIB
Vikas Kuteer.ITO,New Delhi.

RECEIVED 16 FEB 2017

art I		1	1 .	
Vo 2)	64	/AE-II	10-2/1	DUSIBLIA
٠٠٠ م	6.4	1. 11 6 -11	167/1	7 1/3/20 6

Date. 16.2.1)

Sub: Testing of Coarse Sand for particle size distribution /Slit content.

AL. No : 7 WF/ 4733 (17) | EEC-2/A(. No 09/16-17/D-807 dt. 29,12.16

1. Name of work: Sc/51/OBC minorities.

Sub Head: C/o. Palmiki chaupal at village Nilothi.

2. Details from where sample is collected:
3. Name of Circle / Division:
4. Name of Junior Engineer:
5. Name of Assistant Engineer:
6. Name of Executive Engineer:
7. Name of Contractor / Agency:
8. Name of Officer Collecting Sample:
9. Date of collection:
10. Quantity of sample sent for testing:
Specimen relating to work mentioned above is / are sent for testing. It is certified

Signature of J.E.

Signature of Contractor

Signature of Officer Taking sample(EE / AE)

In charge of work

TEST REPORT

Part II No.SE(QC)/AE(Lab)/2010/D- 4355 Test No. 2.357......Date 16:2:117

(A)SLIT CONTENT

Height of slit content 8.00ml Height of sand 106.00ml %age of slit content 7.55%

(B) GRADING

(D)	GRADING	1	L	*			
S. No	Sieve mm	Weight retained in (Gms.)	% Weight retained	Cumulative %age retained	%age passing	Regd. %age passing as per specification	
1	10.0	00	0.00	0.00	100	100	
2	4.75	00	0.00	0.00	100	90-100	W.Y.L
3	2.36	27	5.40	5.40	94.60	85-100	Zone-
1	1.18	91	18.20	2360	76.40	75-100	Sand
;	600micron	63	12.60	36.20	63.80	60-79	Range
1	300micron	185	37.0	73.20	26.80	12-40	
	150micron	86	17.20	90.40	9.60	0-10	
	Pan	48	9.60	100.00	۵۰.۵		+
0.000				1	-		- 1

Only testing has been conducted in this laboratory, the sample have been collected, cured and handed over by the field staff of the division.

Assistant Engineer(QC) Lab. DUSIB, Vikas Kuteer, ITO.

and an

6 PY TO:-EF/C-2

2 0/0