

To

The Assistant Engineer(QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

RNO. 1374

RECEIVED 13 SEP 2017

Part I

Dispatch No. AE-VII/C-11/DUSIB/2017 D-16 Date: 12/9/2017
Sub: Testing of CC cubes of mix M-15 for 7/28 days Compressive Strength.

A. L. No. F-100144501AE-15/EE-11/DUSIB/2016-17 Date: 02-03-2017

- Name of work: EHS: - Remoulding of lanes by P.L. X.M.C.
SH: and C/O drains in J.C. opposite 656 mg. Pits
(Metro App.) K-blk. Janangir puri
From Site
- Details from where sample is collected C-4 C-11
- Name of Circle/Division N.K. MENGHANI
- Name of Junior Engineer M.K. GARG
- Name of Assistant Engineer SH. AJAY
- Name of Executive Engineer SH. RAJESH SUMAR GOEL
- Name of Contractor/Agency M.K. GARG
- Name of Officer collecting sample 11.8.2017
- Date of collection: 13.09.17 (33 DAYS)
- Date of testing: 150 kg/cm²
- Required strength: 0.3 nos
- No. of specimen sent for testing: 15 cms x 15 cms x 15 cms
- Size of specimen: M.K.
- Mark of specimen:

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/samples marked M.K. has/have been taken in my presence which represent 4 nos quantity of works/supply made at site/store.

Signature of JE
In charge of work

Signature of Contractor

Signature of Officer
taking sample (EE/AE)

Part II

TEST REPORT

No. SE(QC)/AE(Lab.)/2016-17/D-1619
Test No. 1374 Date: 13.9.17

Date: 18/09/17Date of Receipt: 13/9/2017Date of testing: 13/9/2017Concrete Mix: M-15Days test: 33 days

S. No	Wt. of specimen in gms	Area in sq.cm.	Compressive Strength		Average Strength (Kg./sq.cm)	Remarks
			Load (Tonnes)	Comp. strength (Kg./sq.cm)		
1	8332 gm	225	44.0 T	195.56	197.78 <u>kg/cm²</u>	
2	8490 "	225	46.0 T	204.44		
3	8398 "	225	43.0 T	193.33		

EE May
Correlate
Accordingly

Tested in my presence

Only testing has been conducted in this laboratory. The sample/samples has/have been collected and handed over by the field staff of the concerned division. ✓

Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir, ITO
Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Gov. of N.C.T. of Delhi
ITO, New Delhi-02

Copy to:-

1. EE/C-112. o/c