To,

The Assistant Engineer (QC)
Quality Control Lab,DUSIB
Vikas Kurtir, ITO, New Delhi

4610

RNo. 1348

03 JAN 2019

Part-I

Dispatch No. D-17 /A.E-IV/EEC-10/DUSIB/2018-19 **Date:** 03.01.2019

Sub: Testing of CC Cube of Mix RMC M-20 for 7/31days Compressive Strength.

A.L No. : WB/4321/AL-24/EEC-10/DUSIB/2018-19/D-361 Date: 02.08.2018		
1	**Name of Work : Environmental Improvement of Urban Slums** **Sub Head : Providing CC Pavement and drains in deteriorated lanes in JJ Cluster at T-10 opposite F-block, Baljeet Nagar(Phase-II) AC-24 (Patel Nagar) (Project ID 000010187)**	
2	Details from where sample is collected:	Site as Above
3	Name of Circle /Division:	4/C-10
4	Name Of EI:	Sh. Ashish Kumar
5	Name Of Assistant Engineer:	Sh. Braham Pal Singh
6	Name Of Executive Engineer:	Sh. Shyam Singh
7	Name Of Contractor /Agency:	M/S S.V.Enterprises
8	Name Of Officer Collecting Sample:	Sh. Braham Pal Singh
9	Date of Collection	03.12.2018
10	Date of Testing:	01.01.2019
11	Required Strength:	M-20
12	No. of Specimen Sent for testing:	03 Nos.
13	Size of Specimen :	15 cm x 15 cm x 15 cm
14	Mark of Specimen:	1, 3, 5

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/samples marked **sealed in bag** Has/have been taken in my presence which represent 50 cum Quantity of works/supply made at site/ store.

Signature of EI
Incharge of Work

Signature of Contractor

Signature of Officer
Taking sample (AE)

Part-II **TEST REPORT**

No. SE (QC)/AE (Lab)/ 2017-18/D- 1662 Date: 09/01/19

Test No.: 1348 Date: 3.1.19

Date of Reciept: 03.1.19

Date of Testing: 03.1.19

Concrete mix: M-20 31 day

S. No.	Wt. Of specimen in grams	Area in sq.cm	Compressive strength		Average Strength (kg./sq.cm)	Remarks
			Load (Tonnes)	Comp.strength (kg./sq.cm)		
1	8444	2250	590	26.22		
2	8474	2250	586	26.04	26.01	
3	8506	2250	580	25.78	N/mm	

EE May Correlate Accordingly

Tested in my presence

Only testing has been conducted in the Laboratory. The sample has been colected and handed over by field staff of the concerne division.

03/1/2019

Assistant Engineer (QC)
DUSIB, Vikas Kutir,ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02

Copy to:-
EE/C-10
O/C