To

The Assistant Engineer(QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

4162

RNo. 988
29 OCT 2018

Part I
Dispatch No D-97/AE-4/C-8/DUSIB/18 Date: 25/10/18
Sub: Testing of CC cubes of mix M -25 for 7/28 days Compressive Strength.

A. L. No- 15/EE/C-8/DUSIB/2017-18/D-402 Dated-21-07-2018

1. Name of work: S/C & S/T basties Fund
   SH: P/L cement concrete pavement and C/O drain in SC/ST Basti Ward 262,E.B.13-1(C.N. 1 to 70), E.B.14(C.N. 141 to 281) Block-C, Amar Colony,Gokalpur(AC-68).(Project ID 000010607)
2. Details from where sample is collected: From site of work C-Block
3. Name of Circle/Division: C-III/C-8
4. Name of Junior Engineer: Sh A.K. Bhaskar
5. Name of Assistant Engineer: Sh Anil Kumar
6. Name of Executive Engineer: Sh. K.B.Sharma
7. Name of Contractor/Agency: Sh.LALIT ASSOCIATES
8. Name of Officer collecting sample: Sh. Anil Kumar
9. Date of collection: 28-9-2018
10. Date of testing: 27-10-2018
11. Required strength: As per CPWD Specification
12. No. of specimen sent for testing: 3 nos.
13. Size of specimen: 15 X 15 X15 cm
14. Mark of specimen: 4/1

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/ samples marked----------has/have been taken in my presence which represent---------quantity of works/supply made at site/store.

Signature of JE
In charge of work

Signature of Contractor

Signature of Officer
taking sample (EE/AE)

Part II **TEST REPORT**
No. SE(QC)/AE(Lab.)/2018-19 /D- 1155 Date: 01/11/18
Test No. 988 Date: 29.10.18
Date of Receipt: 29.10.18
Date of testing: 29.10.18
Concrete Mix: M.25 Days test: 28 days / 30 days

S. No	Wt. of specimen in gms	Area in ~~sq.cm.~~ mm²	Compressive Strength Load ~~(Tonnes)~~ KN	Comp. strength ~~(Kg/sq.cm)~~ N/mm²	Average Strength ~~(Kg/sq.cm)~~ N/mm²	Remarks
1.	8390 gm	22500	672	29.87	29.91	EE May Correlate Accordingly
2.	8462 "	22500	689	30.27		
3.	8493 "	22500	666	29.60		

Tested in my presence

Only testing has been conducted in this laboratory. The sample/samples has/have been collected and handed over by the field staff of the concerned division.

29/10/18
Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir,ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02

Copy to:
1. EE/C-8
2. O/C