The Assistant Engineer (QC)
Quality Control Lab DUSIB
Vikas kutir ITO New Delhi

3950

RNo. 804

Part –I

Dispatch No: D-06/AEI/EEC2/D-05/18 Date 03/10/18 03 OCT 2018

Sub: Testing of RMC M15 for 7/28 days Compressive Strength

W.O.NO : - WD/4541/336(07)/AE-II/EE-C-4/2018-19/D-1159 Date 31-07-2018

1. Name of work : E.I.U.S. (Revenue)

S.H : Improvement of drainage system and providing/laying CC pavement in JJ Cluster near Delhi Jal Board Office at Kanhiya Nagar AC-16 Tri-Nagar (project id 10629)

2. Details from where sample as collected	**Form the site**
3. Name of circle Division	**Circle –I/ C-2**
4. Name of Junior Engineer	
5. Name of Assistant Engineer	**Sh. Rajiv Dhawan**
6. Name of Executive Engineer	**Sh. S.C.Sharma**
7. Name of Contractor/ Agency	**Sh. Naresh Kumar Gupta**
8. Name of Officer collecting sample	**Sh. Rajiv Dhawan**
9. Date of collection	04-09-2018
10. Date of testing	03-10-2018
11. Required strength	**RMC- M15**
12. No of specimen sent for testing	**3 Nos**
13. Size of specimen	**15cmx15cmx15cm**
14. Mark of specimen	.....

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/ samples marked Sealed has/have been taken in my presence which represent 25 cum quantity of work/supply made at site/store.

Signature of JE In charge of work | Signature of Contractor | Signature ~~of Officer~~ taking sample (AE-II/C-4)

Part –II **TEST REPORT**

NO. SE(QC)/AE(Lab)/2018-19/D- 943
Test no. 804 date. 3.10.18
Date of Receipt 03.10.2018
Date of testing 03.10.2018
Concrete Mix: M-15

Date. 04/10/18

Days test: 29 days

S.no	Wt of specimen in gms	Area ~~in sq.cm~~ mm²	Compressive strength Load ~~(Tonnes)~~ KN	comp. strength ~~(kg / sq.cm)~~ N/mm²	Average strength(kg/ ~~sq.cm)~~ N/mm²	Remarks
1	8506gm	22500	436	19.38	18.89 N/mm²	EE May Correlate Accordingly
2	8533	22500	422	18.76		
3	8488	22500	417	18.53		

Tested in my presence

Only testing has been conducted in this laboratory. The sample/ ~~samples~~ has/~~have~~ been collected and handed over by the field staff of the concerned division.

03/10/18

Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir, ITO

Copy to
1. EE/C-2
2. ...