RNO. 1538

To

The Assistant Engineer(QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

RECEIVED 06 OCT 2017

Part I

Dispatch No D-146/AE-VII/E-11/DUSIB/2017 Date: 06/10/17

Sub: Testing of CC cubes of mix M-15 **for 7/28 days Compressive Strength.**

A. L. No. F/WC/4450/AL-54/EEC-11/DUSIB/2016-17/D-1498 Date: 14/3/2017

1. Name of work:- EIUS
   SH:- Imp of drainage system and pab. and laying C.C. pavement over existing deteriated portion in J.J. Cluster at Gr. P block P.Pura
2. Details from where sample is collected — From site
3. Name of Circle/Division — Circle-4/C-11
4. Name of Junior Engineer — —
5. Name of Assistant Engineer — Sh. Suresh Kumar
6. Name of Executive Engineer — Sh. Ajay Saxena
7. Name of Contractor/Agency — Sh. Yogesh Tyesi
8. Name of Officer collecting sample — Sh. Suresh Kumar
9. Date of collection: — 8/9/17
10. Date of testing: — 6/10/17
11. Required strength: — As per M-15
12. No. of specimen sent for testing: — 3 Nos
13. Size of specimen: — ~~100x150mm~~ 150x150x150mm
14. Mark of specimen: —

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/samples marked----------has/have been taken in my presence which represent---------quantity of works/supply made at site/store.

Signature of JE In charge of work | Signature of Contractor | Signature of Officer taking sample (EE/AE)

Part II **TEST REPORT**

No. SE(QC)/AE(Lab.)/2017-18/D-1803 Date: 09/10/17

Test No. 1538 Date: 6.10.17

Date of Receipt: 06/10/2017

Date of testing: 06/10/2017

Concrete Mix: M-15 Days test: 28 day

S. No	Wt. of specimen in gms	Area in sq.cm.	Compressive Strength Load (Tonnes)	Compressive Strength Comp. strength (Kg./sq.cm)	Average Strength (Kg./sq.cm)	Remarks
1.	8444 gm	225	42.50 T	188.89		
2.	8292 "	225	40.00 T	178.62	186.21	
3.	8388 "	225	43.00 T	191.11	kg/cm²	

EE May Corrolate Accordingly

Tested in my presence

Only testing has been conducted in this laboratory. The sample/samples has/~~have~~ been collected & handed over by the field staff of the concerned division.

06/10/17

Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir, ITO

Copy to:-

1. EE/C-11
2. o/c