To

The Assistant Engineer(QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

4852

RNO·1585

30 JAN 2019

Part I
Dispatch No D-171/AE(QC)/C8/DUSIB/2019 Date: 30/1/19

Sub: Testing of RMC cubes of M-25 for 7/28 days Compressive Strength.

A. L. No. **36/ LOC/EE/ C-8/ DUSIB /2017-18/D-516** Date : **22/09/17**

1. Name of work : **JSC (Pay & Use)**
   Sub Head : **C/O JSC in JJC Pusta between Old Seemapuri DLF Dilshad garden (Indira Nehtu Camp Part-II)**
   (Project ID 00000 7791)

2.	Details from where sample is collected	**From site**
3.	Name of Circle/Division:	**Circle-3/ C-8**
4.	Name of Junior Engineer:	**Sh. Khajan Singh**
5.	Name of Assistant Engineer:	**Sh. Rajinder Singh**
6.	Name of Executive Engineer:	**Sh. K.B.Sharma**
7.	Name of Contractor/Agency:	**Sh. Raj Kumar Sharma**
8.	Name of Officer collecting sample:	**Sh. Rajinder Singh**
9.	Date of collection:	1-1-19
10.	Date of testing:	30-1-19
11.	Required strength:	
12.	No. of specimen sent for testing:	**3 nos.**
13.	Size of specimen:	**15x15x15 cm.**
14.	Mark of specimen:	

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/ samples marked ~~RK~~ has/have been taken in my presence which represent 25 Cum quantity of works/supply made at site/store.

Signature of JE
In charge of work

Signature of Contractor

Signature of Officer
taking sample (AE)

Part II **TEST REPORT**

No. SE(QC)/AE(~~Lab.~~)/2018-19/D- 1872 Date: 31/1/19.
Test No. 1585 Date: 30.1.19
Date of Receipt: 30/1/19
Date of testing: 30/1/19
Concrete Mix: 30/1/19 M-25 Days test: 29 days

S. No	Wt. of specimen in gms	Area in ~~sq.cm.~~ mm^2	Compressive Strength Load ~~(Tonnes)~~ KN	Comp. strength ~~(Kg./sq.cm)~~ N/mm²	Average Strength ~~(Kg./sq.cm)~~ N/mm^2	Remarks
1.	8494gm	22500	641 KN	28.49	28.85 N/mm^2	EE May Correlate Accordingly
2.	8413	22500	650 KN	28.89		
3.	8527	22500	656 KN	29.16		

Tested in ~~my~~ presence

Only testing has been conducted in this laboratory. The sample/~~samples~~ has/~~have~~ been collected and handed over by the field staff of the concerned division.

30/1/19
Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir,ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02

Copy to:-
1. EE/C-8
2. O/C