P.ID:-000007806

RNo 1402

The Assistant Engineer(QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

RECEIVED 15 SEP 2017

Part I

Dispatch No AE-VIII/C-11/DUSIB/2017/D.148 ---------------------- Date: 15/9/17

Sub: Testing of CC cubes of mix ---M-25--- for 7/28 days Compressive Strength. (RAFT)

A.I. No. F.1(WC)/4450/AE-3?/EE(C-11)/DUSIB/2016-17 10-1136 -Date: 22.08.2017

1. Name of work:- C/o JCC :- Const. of 60 seater JSC 10 WC Bajaj ... ... Bawana.
   SH:
2. Details from where sample is collected ------ From Site
3. Name of Circle/Division ------ C-4 C-11
4. Name of Junior Engineer ------ M.K. Menghani
5. Name of Assistant Engineer ------ M.K. Garg
6. Name of Executive Engineer ------ Ajay
7. Name of Contractor/Agency ------ M/s Durga Constn. Co.
8. Name of Officer collecting sample ------ M.K. Garg
9. Date of collection: ------ 18/8/17
10. Date of testing: ------ 15/9/17
11. Required strength: ------ M-25
12. No. of specimen sent for testing: ------ 03 Nos
13. Size of specimen: ------ 15cms x 15cms x 15cms
14. Mark of specimen: ------ M.K.

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/samples marked---M.K.---has/have been taken in my presence which represent---------quantity of works/supply made at site/store.

Signature of JE In charge of work — Signature of Contractor — Signature of Officer taking sample (~~EE~~/AE)

Part II — **TEST REPORT**

No. SE(QC)/AE(Lab.)/2015-16/D- 1641 — Date: 18/09/17

Test No. 1402 Date: 15.9.17

Date of Receipt: 15/9/17

Date of testing: 15/9/17

Concrete Mix: M-25 — Days test: 28 days

S. No	Wt. of specimen in gms	Area in sq.cm.	Compressive Strength Load (Tonnes)	Comp. strength (Kg./sq.cm)	Average Strength (Kg./sq.cm)	Remarks
1.	8313 gms	225	63.507	282.22		
2.	8440 "	225	65.007	288.89	286.67	
3.	8555 "	225	65.007	288.89		

EE May Correlate Accordingly

Tested in my presence

Only testing has been conducted in this laboratory. The sample/~~samples~~ has/~~have~~ been collected and handed over by the field staff of the concerned division.

Assistant Engineer (QC-Lab) 15/9/17
DUSIB, Vikas Kutir, ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO New Delhi-02

Copy to:-
1.
2.