3431

RNO. 380

22 JUN 2018

To

The Assistant Engineer(QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

Part I

Dispatch No D-8/AE-III/CI/DUSIB/2018 Date: 22/6/18

Sub: Testing of CC cubes of mix ---M-25--- for 7/28 days Compressive Strength.

A. L. No. F/WC/4450/AL-45/E.E C-11/DUSIB/2017-18/D-699 Date: 4/1/2018

1. Name of work:- Built up facilities (B.V.K/Community Hall)
   SH:- Construction of Community Hall at H-2 Block Jahangir Puri (PID-No - - 8376)
2. Details from where sample is collected: From Site.
3. Name of Circle/Division: Circle-4/C-11
4. Name of Junior Engineer: —
5. Name of Assistant Engineer: Mahender Singh.
6. Name of Executive Engineer: Sh. Ajay Saxena.
7. Name of Contractor/Agency: M/S L.K. Builders and Suppliers
8. Name of Officer collecting sample: Mahender Singh.
9. Date of collection: 25/5/2018
10. Date of testing: 22/6 to 29/6/18
11. Required strength: 29 N/mm²
12. No. of specimen sent for testing: 3 Nos
13. Size of specimen: 15X15X15 Cm
14. Mark of specimen: 11-M-25

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/samples marked 11-M-25 has/have been taken in my presence which represent 20-50cm quantity of works/supply made at site/store.

Signature of JE
In charge of work

Signature of Contractor

Signature of Officer taking sample (EE/AE) 22/6/18

Part II **TEST REPORT**

No. SE(QC)/AE(~~Lab.~~)/2017-18 /D- 435 Date: 25/06/18

Test No. 380 Date: 22.6.18

Date of Receipt: 22/6/18

Date of testing: 22/6/18

Concrete Mix: M-25 Days test: 28 days

S. No	Wt. of specimen in gms	Area in ~~sq.cm.~~ mm²	Compressive Strength Load KN (~~Tonnes~~)	Comp. strength (~~Kg./sq.cm~~) N/mm²	Average Strength (~~Kg./sq.cm~~) N/mm²	Remarks
1.	8422 gm	22500	669	29.73		
2.	8457 "	22500	662	29.42	29.46	
3.	8478 "	22500	658	29.24	N/mm²	

EE May Correlate Accordingly

Tested in my presence

Only testing has been conducted in this laboratory. The sample/~~samples~~ has/~~have~~ been collected and handed over by the field staff of the concerned division.

22/6/18

Assistant Engineer (QC-~~Lab~~)
DUSIB, Vikas Kutir, ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02

Copy to:-
1. EE/C-11
2.