To

The Assistant Engineer(QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

3782

R.NO: 666

04 SEP 2018

Part I

Dispatch No D-27/AE-III/C-11/DUSIB/18-19 Date: 1-9-2018

Sub: Testing of CC cubes of mix ----M-25---- for 7/28 days Compressive Strength.

A. L. No. F/WC/4450/AL-45/EE C-11/DUSIB/2017-18/D-699 Date: 4/1/2018

1. Name of work:- Built up facilities (B.V.K / C.Hall)
   SH: Construction of Community Hall at H-2 Block Jahangir Puri (PID-8376)
2. Details from where sample is collected: From Site
3. Name of Circle/Division: Circle-4/C-11
4. Name of Junior Engineer: Mahender Singh.
5. Name of Assistant Engineer: Sh. Ajay Saxena.
6. Name of Executive Engineer: M/s L.K. Builders & Suppliers
7. Name of Contractor/Agency: Mahender Singh.
8. Name of Officer collecting sample: 3/8/2018
9. Date of collection: 31/8/18 to 5/9/18
10. Date of testing: 29 N/mm2
11. Required strength: 3 Nos
12. No. of specimen sent for testing: 15x15x15 Cm.
13. Size of specimen: M-25 (1)
14. Mark of specimen:

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/ samples marked--M-25 (1)--has/have been taken in my presence which represent--22.50 cum--quantity of works/supply made at site/store.

Signature of JE
In charge of work

Chand Shekhar
Signature of Contractor

1/9/18
Signature of Officer taking sample (EE/AE)

Part II **TEST REPORT**

No. SE(QC)/AE(Lab.)/2017-18 /D- 778 Date: 06/09/18

Test No. 666 Date: 04/09/18

Date of Receipt: 04.9.2018

Date of testing: 04.9.2018

Concrete Mix: M. 25 Days test: 32 days

S. No	Wt. of specimen in gms	Area in ~~sq.cm.~~ mm²	Compressive Strength Load ~~(Tonnes)~~ KN	Compressive Strength Comp. strength ~~(Kg./sq.cm)~~ N/mm²	Average Strength ~~(Kg./sq.cm)~~ N/mm²	Remarks
1.	8555 gm	22500	712 KN	31.64		
2.	8570 "	22500	702 "	31.20	31.21	
3.	8594 "	22500	693 "	30.80	N/mm²	

EE May Correlate Accordingly

Tested in my presence

Chand Shekhar Only testing has been conducted in this laboratory. The sample/~~samples~~ has/~~have~~ been collected and handed over by the field staff of the concerned division.

04/9/18
Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir,ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO New Delhi-02

Copy to:-
1. EE/C-11
2.