To

The Assistant Engineer(QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

4086

R. No: 922
18 OCT 2018

Part I

Dispatch No D-34/AE-III/C-11/DUSIB/2018-19 Date: 17/10/2018

Sub: Testing of CC cubes of mix ---M-25--- **for 7/28 days Compressive Strength.**

A. L. No. F/WC/4450/A2-45/EE C-11/DUSIB/2017-18/D-699 Date: 4/01/2018

1. Name of work:- Builtup facilities (B.V.K/Community Hall)
   SH: - construction of community Hall at H-2 Block, Jahangir Puri (P.ID - - 8376)
2. Details from where sample is collected — From site
3. Name of Circle/Division — Circle-4/C-11
4. Name of Junior Engineer — Mahender Singh
5. Name of Assistant Engineer — Sh. Ajay Saxena
6. Name of Executive Engineer — M/s L.K. Builders and Suppliers
7. Name of Contractor/Agency — Mahender Singh
8. Name of Officer collecting sample — 15/9/2018
9. Date of collection: — 13/10 to 19/10/18
10. Date of testing: — 29.0 N/mm²
11. Required strength: — 3 Nos.
12. No. of specimen sent for testing: — 15x15x15 Cm.
13. Size of specimen: — F.F.S-5
14. Mark of specimen:

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/samples marked F.F.S-5 has/have been taken in my presence which represent 21.50 m³ quantity of works/supply made at site/store.

Signature of JE In charge of work — Signature of Contractor — Signature of Officer taking sample (EE/AE)

Part II **TEST REPORT**

No. SE(QC)/AE(Lab.)/2017-18 /D- 1078 Date: 22/10/18

Test No. 922 Date: 18/10/18

Date of Receipt: 18.10.18

Date of testing: 18.10.18

Concrete Mix: M-25 Days test: 33 days

S. No	Wt. of specimen in gms	Area in ~~sq.cm.~~ mm²	Compressive Strength: Load (~~Tonnes~~ KN)	Compressive Strength: Comp. strength (~~Kg./sq.cm~~ N/mm²)	Average Strength (~~Kg./sq.cm~~ N/mm²)	Remarks
1.	8600 gm	22500	726	32.27	32.27 N/mm²	EE May Correlate Accordingly
2.	8594 "	22500	717	31.87		
3.	8622 "	22500	735	32.67		

Tested in my presence

Only testing has been conducted in this laboratory. The sample/~~samples~~ has/~~have~~ been collected and handed over by the field staff of the concerned division.

18/10/18

Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir, ITO

Copy to:-
1. EE/C-11
2. O/C

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02