10

The Assistant Engineer(QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

P. NO : 1297
RECEIVED 04 SEP 2017

Part I
Dispatch No EE/C-12/DUSIB/2017-18/D-701 Date: 31/8/2017
Sub: Testing of CC cubes of mix for 28 days Compressive Strength. (M-25) RMC
AL No. 58/WK/7205(148)/EEC-12/DUSIB/2016-17 /D- 216 dated 10.03.2017
Name of work: EIUS.
SH: Providing and laying CC pavement and construction of drains in Punjab Migrant Relief Camp/Basti at Peera Garhi, Rohtak Road (Project ID 000008443).

1	Details from where sample is collected	S/O
2	Name of Circle/Division	Circle-4/C-12
3	Name of Junior Engineer	Sh. Dhs. Tashar
4	Name of Assistant Engineer	A.K. Sardana
5	Name of Executive Engineer	Sh. ~~KK. Sharma~~ Kamal Singh
6	Name of Contractor/Agency	M/S Hanuman Construction Co
7	Name of Officer collecting sample	A.K. Sardana
8	Date of collection:	5/8/2017
9	Date of testing:	2/9/2017
10	Required strength:	M-25
11	No. of specimen sent for testing:	03
12	Size of specimen:	15X15X15 cm
13	Mark of specimen:	

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/ samples marked----------has/have been taken in my presence which represent-50,---quantity of works/supply made at site/store.

Signature of JE
In charge of work

Signature of Contractor

Signature of Officer
taking sample (~~EE~~/AE)

Part II **TEST REPORT**
No. SE(QC)/AE(~~Lab.~~)/2016-17/D- 1521 Date: 07/09/17
Test No. 1297 Date:
Date of Receipt: 04/9/2017
Date of testing: 04/9/2017
Concrete Mix: M-25 Days test: 3 days

S. No	Wt. of specimen in gms	Area in sq.cm.	Compressive Strength Load (Tonnes)	Comp. strength (Kg./sq.cm)	Average Strength (Kg./sq.cm)	Remarks
1.	8440 gm	225	67.50T	300.00		
2.	8610 "	225	66.50T	295.56	299.26	
3.	8586 "	225	68.0T	302.22	kg/cm²	

EE May correlate according

Tested in my presence
Only testing has been conducted in this laboratory. The sample/~~samples~~ has/~~have~~ been collected and handed over by the field staff of the concerned division.

04/9/17
Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir, ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02

Copy to:-
1. EE/C-12