DELHI URBAN SHELTER IMPROVEMENT BOARD
GOVT. OF NCT OF DELHI

RNo. 1523

RECEIVED 04 OCT 2017

To

The Assistant Engineer (QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

Part I
Dispatch No D-76/AEI/C8/DUSIB/2017 Date: 04/10/17
A.L No. AL-30/EE/C-8/DUSIB/2017-18/D-333, dt 19/07/17

Sub: Testing of CC cubes of mix M - ~~25~~ 15 for 7/28 days Compressive Strength.

A. L. No. project I.D-000008626 Dated.

1. Name of work: Environmental Improvement in urban slum
SH: MOW - EIUS SH- Improvement of drainage system and P/L RMC in lanes of J.J Basti at Jain mandir, Block-1/35, Dilshad Garden
2. Details from where sample is collected at site
3. Name of Circle/Division C-8/C-III
4. Name of Junior Engineer A.K. Bhaskar
5. Name of Assistant Engineer Rakesh Kr
6. Name of Executive Engineer P.K. GARG
7. Name of Contractor/Agency M/s ASHOKA CONST
8. Name of Officer collecting sample Rakesh Kr
9. Date of collection: 02/09/2017
10. Date of testing: 30/09/2017/04/10/17
11. Required strength: 3 150 Kg/cm²
12. No. of specimen sent for testing:
13. Size of specimen:
14. Mark of specimen: (B)

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/samples marked---(B)------has/have been taken in my presence which represent-Lot-quantity of works/supply made at site/store.

Signature of JE | Signature of Contractor | Signature of Officer taking sample (EE/AE)

Part II
TEST REPORT
No. SE(QC)/AE(Lab.)/2017-18/D-1785
Test No. 1523 Date: 4.10.17 Date: 06/10/17
Date of Receipt: 04/10/2017
Date of testing: 04/10/2017
Concrete Mix: M-15 Days test: 32 days

S. No	Wt. of specimen in gms	Area in sq.cm.	Compressive Strength Load (Tonnes)	Compressive Strength Comp. strength (Kg./sq.cm)	Average Strength (Kg./sq.cm)	Remarks
1.	8256 gm	225	43.50 T	193.33	188.15 kg/cm²	
2.	8302 "	225	41.50 T	184.44		
3.	8316 "	225	42.00 T	186.67		

EE May Correlate Accordingly

Tested in my presence
Only testing has been conducted in this laboratory. The sample/~~samples~~ has/~~have~~ been collected and handed over by the field staff of the concerned division.

Assistant Engineer (QC-~~Lab~~) 04/10/17
DUSIB, Vikas Kutir, ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02

Copy to:-
1. EE/C-8
2.