DELHI URBAN SHELTER IMPROVEMENT BOARD
GOVT. OF NCT OF DELHI

To

The Assistant Engineer (QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

2234

880f.

END-2427

22 JAN 2018

Part I
Dispatch No D-88/AGIII/C8/DUSIB/2018 Date: 20/1/18

Sub: Testing of CC cubes of mix M 25 for 7/28 days Compressive Strength.

A. L. No. 35/EE/C8/DUSIB/1718/D-433 Dated. 19/8/17

1. Name of work: EWS
Sub: R/L c paramount on determination levels and Improvement of drainage System at Ld MS gate in TOL Tuffe Bagal Old Dhobi Ghat
2. Details from where sample is collected: Bagal
3. Name of Circle/Division: CIII/C8
4. Name of Junior Engineer: Bal Singh
5. Name of Assistant Engineer: Sh. Rajender Singh
6. Name of Executive Engineer: Sh. P.N. Bhagmal
7. Name of Contractor/Agency: M/s. Rajesh Kumar Goel
8. Name of Officer collecting sample: Sh. Rajender Singh AE
9. Date of collection: 23-12-2017
10. Date of testing: 20-01-2018
11. Required strength: M-25
12. No. of specimen sent for testing: Three
13. Size of specimen: 15 cm x 15 cm
14. Mark of specimen: R.S

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/samples marked R.S has/have been taken in my presence which represent 30 m³ quantity of works/supply made at site/store.

Signature of JE | Signature of Contractor | Signature of Officer taking sample (EE/AE)

Part II

TEST REPORT

No. SE(QC)/AE(Lab.)/2017-18/D-2705 Date: 23/1/18
Test No. 2427 Date: 22.1.18
Date of Receipt: 22/1/18
Date of testing: 22/1/18
Concrete Mix: M-25 Days test: 30 days

S. No	Wt. of specimen in gms	Area in ~~sq.cm.~~ mm²	Compressive Strength Load (Tonnes) KN	Comp. strength (Kg./sq.cm) N/mm²	Average Strength (Kg./sq.cm) N/mm²	Remarks
1	8623 gm	22500	678	30.13		
2	8602 "	22500	665	29.56	29.54 N/mm²	EE May Correlate Accordingly
3	8588 "	22500	651	28.93		

Tested in my presence

Only testing has been conducted in this laboratory. The sample/~~samples~~ has/~~have~~ been collected and handed over by the field staff of the concerned division.

24/1/18
Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir, ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02

Copy to:-
1. EE/C-8
2. O/C