The Assistant Engineer(QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

RNo. 2417
22 JAN 2018

Part I

Dispatch No D-99 | EEC-6-DUSIB/17-18 Date: 22/1/18

Sub: Testing of CC cubes of mix M-20 for 7/28 days Compressive Strength. 30

A. L. No. 59/WJ-6981/(184)/EE/C-6/DUSIB/2016-17/D-1144 Dt.:15.11.2017

1. Name of work: EIUS.
   SH: P/L CC Pavement & Drain in the deteriorated lanes of JJ cluster Gola Kuan near Tekhand (ID-8935
2. Details from where sample is collected — From the Site of work
3. Name of Circle/Division — Circle II/C-6
4. Name of Junior Engineer — Sh. Ramesh Kumar
5. Name of Assistant Engineer — Sh. Deepak Behl
6. Name of Executive Engineer — Sh. O.P. Pruthi
7. Name of Contractor/Agency — M/s Devendra Kumar Sharma
8. Name of Officer collecting sample: — Sh. Deepak Behl
9. Date of collection: — 23-12-17
10. Date of testing: — 22-1-18
11. Required strength: — As per CPWD Specification, 250 Kg/sqm
12. No. of specimen sent for testing: — 03
13. Size of specimen: — 15 X 15 X15 cm
14. Mark of specimen: — A1

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/ samples marked A1 has/have been taken in my presence which represent 30 m3 approx quantity of works/supply made at site/store.

Signature of AE In charge of work | Signature of Contractor | Signature of Officer taking sample (AE/EE)

Part II

TEST REPORT

No. SE(QC)/AE(Lab.)/2017-18/D- 2696

Test No. 2417 Date: 22.1.18 Date: 23/1/18

Date of Receipt: 22/1/18

Date of testing: 22/1/18

Concrete Mix: M. 20 Days test: 30 days

S. No	Wt. of specimen in gms	Area in ~~sq.cm.~~ mm²	Compressive Strength: Load ~~(Tonnes)~~ KN	Comp. strength ~~(Kg./sq.cm)~~ N/mm²	Average Strength ~~(Kg./sq.cm)~~ N/mm²	Remarks
1.	8626 gm	22500	556	24.71	25.19 N/mm²	EE May correlate Accordingly
2.	8610 "	22500	582	25.87		
3.	8550 "	22500	562	24.98		

Tested in my presence

Only testing has been conducted in this laboratory. The sample/~~samples~~ has/~~have~~ been collected and handed over by the field staff of the concerned division.

22/1/18

Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir, ITO

Assistant Engineer (Lab)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi

Copy to:-