To

The Assistant Engineer(QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

RNO: 0068
RECEIVED 11 APR 2017

Part I

Dispatch No D-62/EE(C)/DUSIB/17-18 Date: 10/4/17

Sub: Testing of CC cubes of mix M-15 for 7/28 days Compressive Strength.

A. L. No. 74/WJ-6981/(81)/EE/C-6/DUSIB/2015-16/D-2786 Dt.:18.03.2016

1. Name of work: E.I.U.S. (B/F & Drain)
SH: Providing and laying cc pavement and drains in deteriorated lanes of jj cluster at Sanjay Colony Okhla Ind. Area Phase-II.
2. Details from where sample is collected — From the Site of work
3. Name of Circle/Division — Circle II/C-6
4. Name of Junior Engineer — Sh. Ramesh Kumar
5. Name of Assistant Engineer — Sh. Deepak Kumar Behl
6. Name of Executive Engineer — Sh. O.P. Pruthi
7. Name of Contractor/Agency — M/S Raj Builder
8. Name of Officer collecting sample: — Sh. Deepak Kumar Behl
9. Date of collection: — 14-3-17
10. Date of testing: — 11-4-17
11. Required strength: — As per CPWD Specification,
12. No. of specimen sent for testing: — 03
13. Size of specimen: — 15 X 15 X15 cm
14. Mark of specimen: — A

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/ samples marked----A---------has/have been taken in my presence which represent 30 m3 approx quantity of works/supply made at site/store.

Signature of JE
In charge of work

Signature of Contractor

Signature of Officer
taking sample (AE/EE)

Part II

TEST REPORT

No. SE(QC)/AE(Lab.)/2017-18/D-0096

Test No. 0068 Date: 11.4.17

Date: 18/04/17

Date of Receipt: 11.4.17

Date of testing: 11.4.17

Concrete Mix: M-15

Days test: 28 days

S. No	Wt. of specimen in gms	Area in sq.cm.	Compressive Strength Load (Tonnes)	Compressive Strength Comp. strength (Kg./sq.cm)	Average Strength (Kg./sq.cm)	Remarks
1.	8272	225	44.00	195.56	186.67	
2.	8203	225	42.00	186.67		
3.	8198	225	40.00	177.78		

EE May Correlate Accordingly

Tested in my presence

Only testing has been conducted in this laboratory. The sample/samples has/have been collected and handed over by the field staff of the concerned division.

11/4/17

Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir,ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02

Copy to:-
1. EE/C-6
2. JE