R.No. 1777

RECEIVED 13 DEC 2016

To

The Assistant Engineer (QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

Part I

Dispatch No D/231/3111/C-7/2016 Date: 13/12/16

Sub: Testing of Bricks/Brick tiles for Water Absorption / Efflorescence.

A. L. No. W1/603/45/Pg/EE(C-7)/2016-17/D-824 Date: 26/09/16

1. Name of work: E.I.O.S
   SH: pdg. Laying C.C. pavement and Imp. of drainage system in lanes of J-J cluster near Mosque Lal Bagh Azadpur.
2. Details from where sample is collected: at site
3. Name of Circle/Division: C-7
4. Name of Junior Engineer: Sh. Tanvir Qayyum
5. Name of Assistant Engineer: Sh. R.D. Passi
6. Name of Executive Engineer: Sh. K.R. Sharma
7. Name of Contractor/Agency: M/s- Deepak Builders
8. Name of Officer collecting sample: Sh- R.D. Passi
9. Date of collection/Date of filling frog: 9/12/16
10. Date of testing:
11. Identification Mark: S.F.S
12. Class designation: CD-75
13. No. of specimen sent for testing: 10

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/ samples marked----------has/have been taken in my presence which represent-~~s~~ quantity of works/supply made at site/store.

Signature of JE incharge of work

Signature of Contractor

Signature of Officer taking sample (EE/AE) 9/12/16

Part II **TEST REPORT**

No. SE (QC)/AE (~~Lab.~~)/2016-17/D- 2048 Date: 3/1/17

Test No. 1777 Date: 13.12.16

Date of Receipt: 13.12.16

(A) WATER ABSORPTION Date of testing up to: 16.12.16

S. No	Dry. Wt. (gms)	Wet. Wt (gms)	Water Absorbed (gms)	% age water absorbed	Average water absorption
1.	2395	2707	312	13.03	ACCEPTABLE
2.	2059	2324	265	12.87	
3.	2132	2424	292	13.69	13.13%
4.	2285	2585	300	13.13	
5.	2218	2505	287	12.94	

(B) EFFLORESCENCE: ACCEPTABLE Date of testing up to: 3.1.17

Efflorescence found: Nil / Slight / Moderate / Heavy

Only testing has been conducted in this laboratory. The sample/samples has/have been collected and handed over by the field staff of the concerned division.

3/1/17

Assistant Engineer (QC-~~Lab~~)
DUSIB, Vikas Kutir, ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board

Copy to:-