The Assistant Engineer (QC)
Quality Control Lab DUSIB
Vikas kutir ITO New Delhi

R.NO: 1976
RECEIVED 06 JAN 2017

Part –I

Dispatch No: 36/AE III /EE/C-4 Date 06/01/2017

Sub: Testing of RMC M15 for 7/28 days Compressive Strength

No. WD/4541/319(44)/AE-III/EE-C-4/DUSIB/16-17/D-726 Date 27/09/16

1. **Name of work** : E.I.U.S.
   S.H : C/O S.W. Drain and C.C. pavement in JJC B-27 Wazirpur Industrial area Wazirpur
2. Details from where sample as collected — **Form the site**
3. Name of circle Division — **Circle –2 / C-4**
4. Name of Junior Engineer — **Sh. Ayush Goyel**
5. Name of Assistant Engineer — **Sh. S.C.Gaur**
6. Name of Executive Engineer — **Sh. Anil Aggarwal**
7. Name of Contractor/ Agency — **M/S Bhardwaj Associates.**
8. Name of Officer collecting sample — **Sh. S.C.Gaur**
9. Date of collection — 06/12/2016
10. Date of testing — 06/01/2017
11. Required strength — **RMC M15**
12. No of specimen sent for testing — **3 Nos**
13. Size of specimen — **15cmx15cmx15cm**
14. Mark of specimen — dated signature

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/ samples marked Sealed has/have been taken in my presence which represent 20 cum quantity of work/supply made at site/store.

Signature of JE In charge of work — Signature of Contractor — Signature of Officer taking sample (AE-III/C-4) 6/1/17

Part –II **TEST REPORT**

NO. SE(QC)/AE(Lab)/2016-17/D- 3021 Date. 10/1/17
Test no. 1976 date. 6.1.17
Date of Receipt 6.1.17
Date of testing 6.1.17
Concrete Mix: M-15 Days test: 28/31 days

S.no	Wt of specimen in gms	Area in sq.cm	Compressive strength Load strength (Tonnes)	comp. (kg./ sq.cm)	Average strength(kg/sq.cm)	Remarks
1	7834	225	40.00	177.78	188.89	EE May correlate Accordingly
2	7896	225	43.00	191.11		
3	8024	225	44.50	197.78		

Tested in my presence

Only testing has been conducted in this laboratory. The sample/ samples has/have been collected and handed over by the field staff of the concerned division.

6/1/17

Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir, ITO
Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02

Copy To
1 EE/C-4
2