To

The Assistant Engineer (QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

R. No. 2132.
RECEIVED 27 JAN 2017

Part I
Dispatch No D-224/AE-III/C-11/DUSIB/2016-17 Date: 27/1/17

Sub: Testing of Bricks/Brick tiles for Compressive Strength/~~Dimension~~.

A. L. No. F/WC/4450/17/AL-29/EEC-11/DUSIB/16-17/D-951 Date: 01-12-2016.

1. Name of work: Pay & Use JSC.
   SH: Const. of 48 seater JSC at JJ cluster No-8 No 26, Outer Ring Road, Haiderpur (Blk-I) (Project ID 00000 7514)
2. Details from where sample is collected: From the site
3. Name of Circle/Division: Circle-4/C-11.
4. Name of Junior Engineer: Sh. S.K. Bhasin.
5. Name of Assistant Engineer: Sh. Ajay Saxena.
6. Name of Executive Engineer: Sh. Mukesh Kumar Goel.
7. Name of Contractor/Agency: Sh. S.K. Bhasin.
8. Name of Officer collecting sample: 22-01-2017/23-01-2017
9. Date of collection/Date of filling frog: 27-01-2017
10. Date of testing: MAAN"
11. Identification Mark: 7.5
12. Class designation: 5 Nos.
13. No. of specimen sent for testing:

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/ samples marked MAAN has/have been taken in my presence which represent 60 M³ quantity of works/supply made at site/store.

Signature of JE Incharge of work | Signature of Contractor | Signature of Officer taking sample (EE/AE)

Part II **TEST REPORT**

No. SE (QC)/AE (Lab.)/2016-17/D-4108 Date: 27/1/17
Test No. 2132 Date: 27.1.17
Date of Receipt: 27.1.17
Date of Testing: 27.1.17

(A) COMPRESSIVE STRENGTH

S. No	Dimensions Length (cms)	Width (cms)	Area (sq.cm)	Maximum Strength. Failure (T)	Compressive Strength Failure (kg/sq.cm)	Av. Comp. Strength. Kg/sq.cm
1.	22.50 ×	11.00 =	247.50	24.00	96.97	ACCEPTABLE 95.40
2.	22.90 ×	11.00 =	251.90	25.00	99.25	
3.	23.00 ×	11.00 =	253.00	24.00	94.86	
4.	22.80 ×	11.50 =	262.20	26.00	99.16	
5.	22.00 ×	11.00 =	242.00	21.00	86.78	

Tested in my presence

(B) DIMENSION TEST FOR 20 BRICKS

1. Length :
2. Width : — NOT ASKED FOR —
3. Height :

Only testing has been conducted in this laboratory. The sample/samples has/have been collected and handed over by the field staff of the concerned division.

27/1/17
Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir, ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02

Copy to:-
1. EE/C-11
2. AC