DELHI URBAN SHELTER IMPROVEMENT BOARD
GOVT. OF NCT OF DELHI

ID 8042

To

The Assistant Engineer (QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

RNo. 0484
RECEIVED 25 MAY 2017

Part I
Dispatch No D-125/AE(II)/C-8/DUSIB/1677 Date: 25/5/17

Sub: Testing of CC cubes of mix M -15 for 7/28 days Compressive Strength.

A. L. No. 53/EE/C-8/DUSIB/1677/D-913 Dated. 4-1-2017

1. Name of work: Building facilities
   SH: R/d Sewer Muchhar Bully to main road in J.J. cluster Sunlight colony old Seema Puri Amrita
2. Details from where sample is collected ---- C-III/C-8
3. Name of Circle/Division ---- Baljeet
4. Name of Junior Engineer ---- Sh. Jeevender Singh
5. Name of Assistant Engineer ---- Sh. P.K. Garg
6. Name of Executive Engineer ---- M/s. Delta Contract.
7. Name of Contractor/Agency ---- Sh. Jeevender Singh AE
8. Name of Officer collecting sample ---- 27-4-2017
9. Date of collection: ---- 25-5-2017
10. Date of testing: ---- M-15
11. Required strength: ---- Three
12. No. of specimen sent for testing: ---- 15x15x15 cm
13. Size of specimen: ---- R.S.
14. Mark of specimen:

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/samples marked---R.S.-----has/have been taken in my presence which represent-----quantity of works/supply made at site/store.

Signature of JE | Signature of Contractor | Signature of Officer taking sample (EE/AE)

Part II **TEST REPORT**

No. SE(QC)/AE(Lab.)/2017-18/D-056/ Date: 29/05/17
Test No. 0484 Date: 25.5.17
Date of Receipt: 25.5.17
Date of testing: 25.5.17
Concrete Mix: M-15 Days test: 28 days

S. No	Wt. of specimen in gms	Area in sq.cm.	Compressive Strength		Average Strength (Kg./sq.cm)	Remarks
			Load (Tonnes)	Comp. strength (Kg./sq.cm)		
1.	7867	225	39.00	173.33	183.70	EE May Correlate Accordingly
2.	7936	225	42.00	186.66		
3.	8001	225	43.00	191.11		

Tested in my presence

Only testing has been conducted in this laboratory. The sample/samples has/have been collected and handed over by the field staff of the concerned division.

25/5/17
Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir, ITO
Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02

Copy to:-
1. EE/C-8
2. dlc