The Assistant Engineer (QC)
Quality Control Lab, S & JJ, MCD
Vikas Kutir, ITO, New Delhi

R. No 2611
RECEIVED 16 MAR 2017

Part I
No. D/124/AE III/C-7/2017 Date: 16/3/17

Sub: Testing of CC cubes of mix M-25 for ~~7~~/28 days camp, strength

1. **Name of work:** Improvement SC/ST Basties
   Sub-Head:- Imp/ development of Road from House No. B-97 to Tyagi dairy in B-Block Sangam Park (AC-48 made from project ID - 00000 8277)
2. **Detail from where sample is collected:** Above noted work.
3. **Name of Circle/Division:** Circle-III, C-7
4. **Name of Junior Engineer:** TARUN GAUR
5. **Name of Assistant Engineer:** Sh. R.D. Pass
6. **Name of Executive Engineer:** Sh. K.B. Sharma
7. **Name of Contractor/Agency:** M/s Shanker builders
8. **Name of Officer Collection sample:** Sh. R.D. Pass
9. **Date of collection/casting:** 16/2/17
10. **Date of Testing:** 16-03-17
11. **Required Strength:** .....
12. **No. of specimen sent for testing:** 3 Nos. X 2 = 6 Nos
13. **Size of specimen:** 15X15 Cms.
14. **Mark of Specimen:** .....

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample (S) marked..... has/have been taken in my presence which represent..... quantity of work/supply made at site/store.

Signature of JE In-charge of work | **Signature of Contractor** | **Signature of Officer taking sample (EE/AE)** 16/3/17

Part II **TEST REPORT**

No. SE (QC)/AE (~~Lab~~)/2017/D- 4667 Date : 17/03/17
Test No. 2611 Date 16.3.17
Date of Receipt : 16.3.17
Date of Testing : 16.3.17
Concrete Mix : M-25 **Day test :** 28 days

S. No.	Wt. of specimen in gms	Area in sq.cm.	Compressive Strength Load (Tonnes)	Comp.strength (Kg./sq.cm)	Average Strength Kg/sq.cm	Remarks
1.	8384	225	67.00	297.78	290.37	
2.	8258	225	65.50	291.11		
3.	8211	225	63.50	282.22		

EE May Correlate Accordingly

Tested in my presence

Only testing has been conducted in this laboratory, the samples have been collected, cured, and handed over by the field staff of the concerned division.

16/3/17
Assistant Engineer (QC) ~~Lab~~.
DUSIB, Vikas Kutir, ITO

Copy to :
1. EE/C-7
QC

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02