The Assistant Engineer (QC)
Quality Control Lab, DUSIB
Vikas Kuteer. ITO, New Delhi

RNO : 0521

RECEIVED 31 MAY 2017

Part I
No. D-05/AE(QC-2)/2017-3 Date 27-05-2017

Sub: Testing of CC cubes of mix 1:2:4 **for 7 / 28 days Compressive Strength.**

AL. No Inf/41733/IT/EE(C-2)/PG/2016-17/D-982 dt 01/03/2017

1. Name of work: Built up facilities

Sub Head: Special Repair & AR/ Mo. of Basti Vikas Kendra Block A Sewade Ghevra Phase 2

2. Details from where sample is collected: from site
3. Name of Circle / Division: Circle 7
4. Name of Junior Engineer:
5. Name of Assistant Engineer: Raj Dhawan
6. Name of Executive Engineer: Sh. SE. Sharma
7. Name of Contractor / Agency: M/S. Durga Const Co.
8. Name of Officer Collecting Sample: Raj Dhawan
9. Date of collection : 24-05-2017
10. Date of testing: 31-05-2017
11. Required Strength: 14.0 kg/sq.cm
12. No. of specimen sent for testing: 3 Nos
13.:Size of specimen: 15x15x15 cm
14.Mark of specimen Sign of AE

Specimen relating to work mentioned above is / are sent for testing. It is certified that the sample (s) marked Sign of AE ...has / have been taken in my presence which represent .....40 m³..... quantity of work / supply made at site / store.

Signature of J.E. **Signature of Contractor** **Signature of Officer Taking sample(EE / AE)**

Part II
No.SE(QC)/AE(Lab)/2017/D- Date.....
Test No.....0521.....Date..31.5.17 Date of Receipt.....31.5.17.....
Date of Testing...31.5.17.....
Concrete Mix .....1:2:4..... **Day Test**....7 days.....

S. No	Wt. of specimen (In gms.)	Area (In Sq. cm.)	Compressive Strength Load (Tonnes)	Compressive Strength Comp. strength (In Kg/sq.cm)	Average Strength (In Kg/sq.cm)	Remarks
1.	7516	225	32.00	142.22	146.66	
2.	7498	225	32.00	142.22		
	7534	225	35.00	155.55		ACCEPTABLE

Tested in my presence

Only testing has been conducted in this laboratory, the sample have been collected, cured and handed over by the field staff of the concerned division.

Copy To:-
1. EE/C-1
2. O/C

31/5/17

Assistant Engineer (QC) Lab.
DUSIB, Vikas Kuteer, ITO.
Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T., of Delhi
ITO, New Delhi-02