ID-00000 8557

RNo. 319

RECEIVED 08 MAY 2017

To

The Assistant Engineer(QC)
Quality Control Lab., DUSIB
Vikas Kutir, ITO, New Delhi

Part I

Dispatch No ~~D-262/ EEC-6-DUSIB/17-18~~ ---------- Date:- 8/5/17

Sub: Testing of CC cubes of mix 1:2:4 for 7/28 days Compressive Strength.

1. Name of work:- MLA LAD FUND
2. Sub Head:- Re-Construction of B/wall and repair of flooring of chabutra at Block A-II, B-I,C-I & C-II ,D-I & D-II, E-I,F-I & F-II, G-I and II, H-I & II in Ambedkar Nagar..

A.L. No :- AL-71/WJ-6981/(268)/EE/C-6/AE-I/DUSIB/2016-17/D-1455 Dated: 03-02-2017

2. Details from where sample is collected	From site II
3. Name of Circle/Division.	
4. Name of Junior Engineer:	Sh. R.S. Rana
5. Name of Assistant Engineer:	Sh. O.P. Pruthi
6. Name of Executive Engineer:	M/s Devender Kumar Sharma.
7. Name of Contractor/Agency:	Sh. R.S. Rana
8. Name of Officer collecting sample:	10/04/17
9. Date of collection:	08/5/17
10. Date of testing:	As per CPWD Specification----------
11. Required strength:	--3 nos. ----------
12. No. of specimen sent for testing:	15 X 15 X15 cm----------
13. Size of specimen:	----------
14. Mark of specimen:	

Specimen relating to work mentioned above is/are sent for testing. It is certified that the sample/ samples marked------X-----has/have been taken in my presence which represent-~~a~~ quantity of works/supply made at site/store.

Signature of AE-I
In charge of work

Signature of Contractor

Signature of Officer
taking sample (EE/AE)

TEST REPORT

Part II

No. SE(QC)/AE(Lab.)/2017-18 /D-

Date:

Test No. 319 Date: 8.5.17

Date of Receipt: 8.5.17

Date of testing: 8.5.17

Concrete Mix: 1:2:4

Days test: 28 days

S. No	Wt. of specimen in gms	Area in sq.cm.	Compressive Strength Load (Tonnes)	Compressive Strength Comp. strength (Kg./sq.cm)	Average Strength (Kg./sq.cm)	Remarks
1.	8215	225	52.00	231.00	227.41	
2.	8163	225	51.50	228.89		
3.	8118	225	50.00	222.22		

EE May Correlate Accordingl

Tested in my presence

Only testing has been conducted in this laboratory. The sample/samples has/have been collected and handed over by the field staff of the concerned division.

8/5/17

Assistant Engineer (QC-Lab)
DUSIB, Vikas Kutir,ITO

Assistant Engineer (QC)
Delhi Urban Shelter Improvement Board
Govt. of N.C.T. of Delhi
ITO, New Delhi-02

Copy to:-
1. EE/C-6
2. O/C